

WEEKLY CONSTRUCTION UPDATE

Last Updated: [08/24/2026]

WORK COMPLETED LAST WEEK

This section will be updated once construction activities begin.

SCHEDULED CONSTRUCTION ACTIVITIES

Week of: [08/24/2026]

Construction is anticipated to begin along the south side of Grand Avenue between Damen Avenue and Ashland Avenue.

Initial activities scheduled for 8/27/2026 are expected to include the installation of traffic control and temporary pavement markings, with saw-cutting operations beginning the week of 8/31/2026.

Sewer and drainage work, including the installation of sewer laterals and catch basins, is also anticipated to begin during this period.

Temporary pedestrian access will be maintained to businesses and residential buildings as sidewalk removal progresses.

UPCOMING / NEAR-FUTURE ACTIVITIES

Following the initial removal and drainage work, upcoming activities are anticipated to include continued sidewalk removal and replacement, curb and gutter work, driveway work, subgrade preparation, and placement of concrete pavement adjacent to the curb.

Construction activities and locations are subject to change based on weather, field conditions, utility conflicts, and progress of preceding work.