

WEEKLY CONSTRUCTION UPDATE

Last Updated: [09/08/2026]

WORK COMPLETED LAST WEEK

Sidewalk saw cutting was completed between Damen Avenue and Marshfield Avenue. Inlet filters and tree protection were also installed throughout the work area. Saw cutting for curb and gutter removal and removal of existing drainage structures began at Damen Avenue and progressed east to just west of Wolcott Avenue.

SCHEDULED CONSTRUCTION ACTIVITIES

Week of: [09/08/2026]

Saw cutting for upcoming curb and gutter removal and removal of the existing drainage structures will continue east to Marshfield Avenue. Beginning September 9, the Contractor is scheduled to remove existing catch basins, install new catch basins, and connect them to the sewer system. This work is expected to continue through the remainder of the week.

UPCOMING / NEAR-FUTURE ACTIVITIES

Drainage structure removal and installation will continue into the following week. Sidewalk removal is anticipated to begin on September 16 and will proceed at the same time as the drainage work.

Once the sidewalks are removed, temporary stone ramps will be provided at doorways and entrances to maintain pedestrian access to residences and businesses. Anyone with special accessibility needs, including wheelchair access, is encouraged to contact the project team so appropriate temporary access arrangements can be coordinated.

Construction activities and locations are subject to change based on weather, field conditions, utility conflicts, and progress of preceding work.