

WEEKLY CONSTRUCTION UPDATE

Last Updated: [09/28/2026]

WORK COMPLETED LAST WEEK

Framing for the new sidewalks was completed between Damen Ave and West of Wood St. Sidewalk removal operation continued east towards Ashland Ave.

SCHEDULED CONSTRUCTION ACTIVITIES

Week of: [09/28/2026]

Sidewalk placement began on September 28, 2026, and has been completed to approximately halfway between Wolcott Avenue and Wood Street. Sidewalk placement will continue to the east and is expected to be completed through Marshfield Avenue by the end of the week.

UPCOMING / NEAR-FUTURE ACTIVITIES

Light pole removal operations are expected to begin on October 1, 2026, and continue through October 8, 2026. Pole removals will begin at Damen Avenue and progress east toward Marshfield Avenue.

Curb and gutter placement is expected to begin on October 8, 2026, starting at Damen Avenue and progressing east toward Marshfield Avenue.

Construction activities and locations are subject to change based on weather, field conditions, utility conflicts, and progress of preceding work.