

CONSTRUCTION ACTIVITIES COMPLETED TO DATE

The following major construction activities have been completed or substantially completed:

- Installation of temporary traffic control measures and pavement markings.
- Initial pavement, curb, and sidewalk saw cutting and removals.
- Installation of storm sewer laterals and catch basins.
- Sidewalk removals and concrete sidewalk replacement along portions of the south side of Grand Avenue.
- Removal of existing streetlight poles and overhead cables, completed October 13, 2026.

CURRENT CONSTRUCTION ACTIVITIES

October 13–18, 2026

- Continue remaining sidewalk restoration work.
- Begin trenching and underground electrical conduit installation for the new street lighting system on October 14.
- Begin earth excavation and aggregate subbase preparation for new curb and gutter installation.
- Prepare work areas for upcoming concrete placement.

UPCOMING CONSTRUCTION ACTIVITIES

October 19–27, 2026

- Begin concrete curb and gutter placement, anticipated October 19.
- Continue underground electrical conduit installation and construction of new light pole foundations.
- Perform driveway pavement removals and replacements as construction progresses.

October 28–November 8, 2026

- Begin sidewalk and ADA ramp reconstruction between Marshfield Avenue and Ashland Avenue.
- Continue removal and replacement of remaining ADA curb ramps at intersections within the current stage.
- Provide temporary pedestrian access during sidewalk and ramp construction.

November 9–16, 2026

- Perform structural soil excavation and installation in designated parkway areas.
- Continue parkway sidewalk reconstruction and concrete placement.

November 17–22, 2026

- Perform scheduled fire hydrant relocation work in coordination with the Department of Water Management.
- Complete remaining parkway sidewalk placement and temporary concrete restoration.

November 23–25, 2026

- Complete miscellaneous cleanup and soil placement in tree planting areas.
- Remove or adjust temporary traffic control measures as required.