OVERALL CONSTRUCTION ACTIVITIES COMPLETED TO DATE

CONSTRUCTION ACTIVITIES COMPLETED TO DATE

The following major construction activities have been completed or substantially completed:
Installation of temporary traffic control measures and pavement markings.
Initial pavement, curb, and sidewalk saw cutting and removals.
Installation of storm sewer laterals and catch basins.
Sidewalk removals and concrete sidewalk replacement along portions of the south side of Grand Avenue between Damen Ave and Marshfield Ave
Removal of existing streetlight poles and overhead cables,
Trenched and installed electrical conduit between Damen Ave and Marshfield Ave
Installed electrical light pole foundations between Damen Ave and Marshfield Ave
Completed the installation of Curb and Gutter between Damen Ave and Marshfield Ave
Removed and replaced ADA Ramps at the southeast intersections at Wolcott, Paulina
Installed all driveways between Damen and Marshfield.

CURRENT CONSTRUCTION ACTIVITIES

- Install structural soil in the parkway area.
- Place PCC sidewalk in the parkway area.
- Place ADA ramps at the southwest corners of Wolcott Avenue, Wood Street, and Paulina Street.

UPCOMING CONSTRUCTION ACTIVITIES

November 9 through the end of November: Install traffic control on the final block between Marshfield Avenue and Ashland Avenue, remove the existing sidewalk, install electrical conduit, and place new sidewalk. Complete pavement striping and reopen the work area for the winter**.**